COMPLETION REPORT

1.	Name of Work	:	DRILLING OF BORE WELL PROVIDING PUMP MOTOR AND SERVICING IN NMH LAYOUT SAMPANGIRAMAIAH LAYOUT AND MEENAKSHI LAYOUT IN WARD NO.14
2.	Sanctioned Estimate No. & Dt	:	TS No: BE(DD)/02/13-14 dt 20.6.2013
3.	Head of Account which is Chargeable	:	PC-1 1771
4.	Work Order No. & Dt	:	BE(DD)/04/14-15 dt 5.5.2014
5.	Name of Contractor	:	TECHNICAL MANGER (WEST) KRIDL
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	
7.	Measurement recorded in	:	M.B. No. 3403
8.	Check measurement of the Asst.	:	M.B. No. 3402 Page No. 340214 to 340222
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 340214 to 340222
9.	Name of the Office / Official incharge of the work	:	
10.	a) Asst. Engineer	:	D.S ಎಂಬ ಹೆಸರಿನ
	b) Asst. Exe. Engineer	:	ಹಾಕಿರುತ್ತಾರೆ.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
15 Lakhs	1664361	1643620	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
ಜ. ದಾಸರಹಳ್ಳಿ SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬಾಗಲಗುಂಟೆ. ಬೆಂಗಳೂರು - 560 073